

# Quality Control



## BITUBOND® QC SHEET

Project Name: \_\_\_\_\_ Sign-off below by: \_\_\_\_\_

Area Covered by QC Sheet: \_\_\_\_\_ Date: \_\_\_\_\_

bituBOND® installation item	Comply (Y/N)	Sign off (Initials)	Comments
Substrate clean, dry and free from foreign matter.			
All blocks and concrete panels pointed flush and cracks repaired.			
Water stops installed to construction joints as per specification and located 50mm from rebar.			
Mortar fillets neatly formed to all internal angles with all corners chamfered 45° radius.			
Concrete primed with good even coverage and penetration.			
Underflashings installed to all corners and up stands.			
Movement joints identified and installed to approved specification/detail with approved drawing attached.			
bituBOND® side laps 100mm and end laps 150mm, fully bonded and over-rolled to give a good seal.			
All penetration details completed to specification including under/overflashing.			
Floor-to-wall junctions detailed to specification with good seal, and watertight.			
Critical areas overfashed with 150mm wide bituBOND® strips.			
bituBOND® termination detail completed to specification.			
Any mechanical damage to membrane repaired to specification.			
Suitable drainage system installed below footing, placed 150mm from membrane.			
Protection boards installed correctly.			
All non-standard details installed as per pre-approved specification with approved drawings attached.			
Overall installation free of wrinkles, creases and splits. Any defects repaired prior to covering			
Job sheet completed, recording area installed plus date of installation and material batch numbers.			

*Note: Where an element identified in the above checklist is not applicable, please record N/A in the comply column*

# Quality Control



Priming System used (Tick one)

bituPRIME ☐

bituBOND ☐

Priming coverage calculation:

Installation Area

M<sup>2</sup>

@

Coverage Rate

ltr/M<sup>2</sup>

=

Litres Required

Pails Required

Pails Actually Used

Issues to note or raised during installation:

Remedial action required:

Note of damaged areas repaired:

Attach any photos taken.